



2017/2018 Weatherization EnergySaver Program Application

A utility bill credit is available to Garland Power & Light (GP&L) Residential **“Electric”** Customers and applies to energy efficiency projects completed on homes served by GP&L. **(No credits will be issued for installations that occurred before September 30th, 2017). No credits will be issued for applications received after September 30, 2018. Program ends September 30th, 2018 or when funds are depleted, whichever comes first. Program may be discontinued or modified by GP&L at any time.** Please call 972-205-2929 to make sure the program is still available before purchasing equipment.

Visit www.gpltexas.org to learn more about program offerings. Direct questions to 972-205-2929 or email energyadvisor@gpltexas.org. **Please allow 2 to 8 weeks after receipt of all documentation for the credit to be posted to your GP&L account. Existing homes only.**

Existing Homes Only (Maximum credit per year (Oct 1, 2017 through Sept 30, 2018), per account, of \$500.00) (CONTRACTOR MUST PERFORM ALL WORK WITH THE EXCEPTION OF WINDOW SOLAR SCREENS / FILM, which can be done by customer). Choose one or a combination of these energy savings upgrades.

- Ceiling Insulation (existing and new insulation must be at least R-30) - \$0.15 per sq. ft. of attic area.
- ENERGY STAR® Windows/Doors - \$5.00 per square foot of glass area. South-Central Region Energy Star (U-Factor 0.35 or lower, SHGC 0.30 or lower). Exterior measurements and verification is performed by GPL.
- Window Solar Screens / Film - \$1.00 per square foot of glass area
- Duct Replacement - \$0.25 per square foot of conditioned space
- The following earn a credit of 50% of the cost. Cost of the measure must be itemized on contractor’s receipt.
 - Duct Sealing (Must include BEFORE & AFTER duct leakage test).
 - Weatherization (Must include weather-stripping of doors, caulking windows, sealing plumbing penetrations. (Must include BEFORE & AFTER blower door test).

Customers please complete the boxes below then: Mail or hand deliver to: GP&L EnergySaver Program, 217 N. Fifth Street, Garland, Texas 75040

*****ITEMS BELOW MUST BE SENT TO GP&L FOR CREDIT (please print form and fill out)*****

Photo copy of Contractor’s invoice and itemized work completed on page 2 (brand, U-Factor, SHGC, square footages, R-Value)

(Missing documentation will delay processing or cause application to be denied)

Customer Name		GP&L Account Number	
Address of Installation		Garland	TX Zip Code
Mailing Address		Garland	TX Zip Code
Phone Number () ()	Fax Number () ()	Email	
How did you hear about this program?			Square Footage of Home

Contractors, please complete the following: (All shaded areas)

Contractor Name			
Mailing Address		City	State TX Zip Code
Phone Number () ()	Fax Number () ()	Email	
Contact Name		Install Date	

Under penalty of perjury, I certify that the above declaration is true and correct and I understand that the information is subject to audit and investigation by Garland Power & Light and an on site verification will be completed prior to receiving credit. I also understand that submission of this application does not guarantee a credit. Once credit is applied, GP&L is not responsible for any warranty. Contractor is responsible for all warranty work.

Customer Signature		Date
Contractor Signature		Date
GP&L Use Only Reviewed by:	GP&L Use Only Credit Issued by:	GP&L Use Only Date Credit Issued:

Reminder: PHOTO COPY OF CONTRACTOR’S INVOICE REQUIRED FOR A CREDIT



2016/2017 Weatherization Program Application

Type of Measure Installed:

- Ceiling Insulation *(existing insulation plus new insulation must equal or exceed R-30 for credit)*
 ENERGY STAR® Windows
 Window Solar Screens / Film
 Duct Replacement
 Duct Sealing
 Weatherization

Ceiling Insulation Type & Brand	Square Feet Installed	Start R Value	End R Value

ENERGY STAR® Window/Door Manufacturer and Model	#of Windows/Doors	Total square footage of new windows/doors
Direction Windows Face South sq ft _____ West sq ft _____ North sq ft _____ East sq ft _____	U-factor = .35 or less	Solar Heat Gain Coefficient = .30 or less

Solar Screen / Solar Film Manufacturer	# of Screens	Total square footage of new solar screens
South sq ft _____ West sq ft _____ North sq ft _____ East sq ft _____		

Duct Replacement
 Description of Work Completed: (percentage of ducts replaced)

Duct Sealing (Must include BEFORE & AFTER duct leakage test results).

Weatherization (Includes weather-stripping doors, caulking windows, sealing plumbing penetrations.)			
Description of Work Completed			
Beginning Output Efficiency Of Leakage Test:	Final Output Efficiency Of Leakage Test:	Measurement Method Used	Percent of Ducts Replaced